



Reconstruction of Trunk Water Mains Along East 59th Street
Project Update – June 29, 2012
Contract # MED-600/Bulletin #95
Weekly Construction Bulletin
MONDAY, JULY 2 – SUNDAY, JULY 8, 2012

The following is the anticipated construction work schedule for the upcoming week as of Friday, June 29, 2012.

MONDAY, JULY 2 – TUESDAY, JULY 3

Work Shift Is From 7:00 am to 3:30 pm

Operation #1 24" Regulator Chamber Work – Excavation, Sheeting and Installation

Location: Southwest Corner of E. 59th St. and 1st Ave.

Operation #2 48" Trunk Water Main Work – Excavation and Sheeting

Location: 1st Ave.

From: E. 59th St. to E. 58th St.

WEDNESDAY, JULY 4

NO WORK – INDEPENDENCE DAY

THURSDAY, JULY 5 - FRIDAY, JULY 6

Work Shift Is From 7:00 am to 3:30 pm

Operation #1 24" Regulator Chamber Work – Excavation, Sheeting and Installation

Location: Southwest Corner of E. 59th St. and 1st Ave.

Operation #2 48" Trunk Water Main Work – Excavation and Sheeting

Location: 1st Ave.

From: E. 59th St. to E. 58th St.

SATURDAY, JULY 7 - SUNDAY, JULY 8

Work Shift Is From 7:00 am to 3:30 pm

Operation #1 36" Trunk Water Main Work – Installation, Welding, Backfilling and Trench Restoration

Location: E. 59th St.

From: 2nd Ave. to 3rd Ave.

Operation #2 36" Trunk Water Main Work – Chamber Work

Location: 3rd Ave.

From: E. 59th St. to E. 58th St.

Due to unforeseen conditions, it may become necessary to change some scheduled work locations and operations. For further information, please call Sarah Wilmoth at (212) 223-6190 or email east59thccl@gmail.com

www.youtube.com/newyorkcityddc

